

**RAIL COACH FACTORY, KAPURTHALA**

Following item is not having STRs & requests have come for carrying out CCA of firms for this item.

**For technical assessment for development order** to manufacture the **Collapsible Door to PL No. 33567219** detail list of infrastructure for the firm is given below:- (Ref IS:10521)

S.No.	Description of Infrastructure	Remark
1	Raw material should be procured from authorized distributor	In house
2	Fork lift or 1 no crane of 2T capacity	In house
3	Shearing Machine/ Laser /Plasma cutting machine	In house
4	Drilling m/c & Lathe machine with pipe threading facilities etc	In house
5	Press Brake	In house
6	Hand grinder	In house
7	Punches & stamping for marking	In house
8	Jig & Fixtuers	In house
9	Painting Facilities	In house
<b>Testing facilities</b>		
9	Chemical : Tie up with NABL certified lab	In house or Tie-up
10	Physical testing Lab : Firm should have in house or tie up with certified NABL lab for Universal Testing Machine.	In house or Tie-up
11	Digital Vernier Calipers, Measuring Scale, Inside & Out Side Micrometers	In house

May kindly permit use of above for assessing firm in CCA

*Jim*  
21/6/21  
SSE/VD

Dy.CME/DP *Please approve.*  
*[Signature]*  
21/06/21

*CDE* *Approved*  
*[Signature]*  
21/06/2021

