

23

RAIL COACH FACTORY, KAPURTHALA

The following item is not having STRs & requests have come for carrying out CCA of firms for this item.


For Technical assessment for **Development order** to manufacture the SS Chequered Sheet. Detail list of infrastructure is given below:-

| S.No. | Description of Infrastructure | Remarks /Yes/No |
|-------|--|--------------------|
| | Eligibility criteria | |
| 1 | Separate covered area for manufacturing of SS to avoid iron contamination also having adequate space for storage | -- |
| 2 | Raw material (SS Sheet) should be processed from authorized distributor | -- |
| 3 | CNC Laser profile cutting m/c /Plasma Cutting m/c | In house or tie-up |
| 4 | Over head crane or Fork lifter of suitable capacity | In house |
| 5 | Embossing Machine with straightener attachment | In house |
| 6 | C.L.T Machine (cut to length) | In house |
| 7 | Hand grinder | In house |
| 8 | Chemical & Physical testing facility : Tie up with NABL certified lab | In house or Tie-up |
| 9 | Digital Vernier Callipers, Inside & Outside Micrometer, Measuring Scale etc. | In house |


May kindly permit use of above for assessing firm in CCA

Dy CME/DP

Kindly approve


06/03/23

CDE


16/03/23

Firm
01/03/2023
SSE/VD