

**RAIL COACH FACTORY, KAPURTHALA**

MD46231

Dated 10.03.2022


**Sub:** M&P requirement for Shim to PL No 33690169.

**Ref :** Dy CME (DP) letter no MD34331 Dated 25.02.2022

There is no STR available for set of member complete to PL no. (33690169) of Shim. Minimum infrastructural requirement for manufacturer & testing of set of Shim is given below and same may be used for CCA purpose:

#	Description of Infrastructure	Remaks /Yes/No
1.	Raw material should be procured from authorized distributor	In house
2.	Shearing Machine of suitable capacity for thickness upto 8 mm.	In house
3.	Hydraulic Press brake of suitable capacity for thickness upto 8 mm.	In house
4.	Drilling machine of suitable size for thickness 8mm	In house
5.	Hand grinder	In house
6.	Punches & stamping for marking	In house
7.	Jig & Fixtuers	In house
8.	Painting Facilities	In house
9.	The manufacturer shall have an ISO-9001-2015 or latest certified company.	In house
	<b>Testing facilities</b>	
10.	Chemical : Tie up with NABL certified lab	In house or Tie-up
11.	Physical testing Lab : Firm should have in house or tie up with certified NABL lab for Universal Testing Machine.	In house or Tie-up
12.	Digital Vernier. Calipers, Measuring Scale, Inside & Out Side Micrometers	In house


May kindly permit use of above for assessing firm in CCA.


  
SSE/Under frame 10/03/22


SME (S&BD)

Dy.CME/DP

CDE

  
10/3/22

  
10/03/22

  
10/3/2022